

Model # \_\_\_\_\_ Department/Location \_\_\_\_\_  
 Serial # \_\_\_\_\_ Performed By \_\_\_\_\_  
 Type of PIP Post-Repair  Annual  Date \_\_\_\_\_

**Manual Mode Access**

1. **Manual Mode Access**
  - a. Record customer-selected MANUAL ACCESS configuration \_\_\_\_\_

**Exterior Physical Inspection**

2. Exterior physical inspection	Pass	Fail	NA	Comments
a. Device exterior damage (general)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Check device for loose/rattling hardware	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
c. Check for damaged or missing rubber feet	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
d. Inspect battery pins as specified in the Service Manual	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
e. Check if battery pins were replaced during this servicing event	<input type="checkbox"/>	<b>Battery Pins Replaced</b>		_____
f. Inspect therapy cable pins and connector	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
g. Confirm spring button on therapy connector is functional	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
h. Inspect device connectors for damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
i. Inspect keypads and overlays for damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
j. Check device accessories for condition and expiration dates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
k. Inspect carrying case and carrying strap for damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

3. Device Setup	Pass	Fail	NA	Comments
a. Insert two fully charged Li-ion batteries into the device				
b. Install a roll of 100-mm printer paper				
c. Connect therapy cable or standard paddles to the device	<input type="checkbox"/>	<b>Completed</b>		_____

4. Power On/Self –Test	Pass	Fail	NA	Comments
a. All items are conforming	<input type="checkbox"/>		<input type="checkbox"/>	_____

5. Auxiliary Power Switching Test (if Auxiliary Power Connector is installed)	Pass	Fail	NA	Comments
a. Battery icons appear but neither is highlighted.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

<b>6. Power Source Management</b>	<b>Pass</b>	<b>Fail</b>	<b>NA</b>	
a. Confirm battery status indicator switching	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

<b>7. User Test and Date/Time Verification</b>	<b>Pass</b>	<b>Fail</b>	<b>NA</b>	
a. Confirm device passes User Test	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Confirm Time and Date are correct	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

**Miscellaneous Function**

<b>8. CO2 Tests</b> (if CO2 option is installed)	<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Confirm change in vacuum reading is less than 15 mmHg				_____
b. Record CO2 concentration reading is 5.0% ±0.5%				_____
	Measured Value	_____		
c. Was a successful CO2 Calibration performed?	<b>Yes</b>	<b>No</b>	<b>NA</b>	
	<input type="checkbox"/>	<input type="checkbox"/>		_____

<b>9. Temperature Calibration Check Test</b> (if Temp option is installed)	<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Confirm Temperature Cal Check complete.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Was a successful Temperature Calibration performed?	<b>Yes</b>	<b>No</b>	<b>NA</b>	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

<b>10. NIBP Tests</b> (if NIBP option is installed)	<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Confirm LEAKAGE TEST OK message	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Confirm 50 mmHg readings agree within ±20 mmHg	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
c. Confirm 150 mmHg readings agree within ±20 mmHg	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
d. Confirm the overpressure switch activates at 290 ±20 mmHg	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

<b>11. 25 mm/s Speed Printer Test</b>	<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Confirm printer test strip and CHECK PRINTER message	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Was a successful Printer Calibration Test at 25mm performed?	<b>Yes</b>	<b>No</b>	<b>NA</b>	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

<b>12. 12.5 mm/s Speed Printer Test</b>	<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Confirm printer 12.5 mm/s test strip	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Was a successful Printer Calibration Test at 12.5mm performed?	<b>Yes</b>	<b>No</b>	<b>NA</b>	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

13. Keypad Test	Pass	Fail	NA	Comments
a. Confirm all control text boxes are highlighted and TEST COMPLETE message appears	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

14. Audio Test	Pass	Fail	NA	Comments
a. Confirm voice messages and tones are clear and not distorted.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

15. Record Operating Data (Optional)

<u>Total Shocks:</u>		Fault Messages	_____
		Power Cycle Count	_____
360J Shocks	<input type="text"/>	Pacing Count	_____
		Shock Count	_____
225-325J Shocks	<input type="text"/>	Power On Time	_____
		Printer On Time	_____
0-200J Shocks	<input type="text"/>	SPO2 Operating Time (if installed)	_____
		CO2 Operating Time (if installed)	_____
		NIBP Inflation Cycles (if installed)	_____

16. Invasive Blood Pressure Verification (if IP option is installed)		Pass	Fail	NA	Comments
a.	Confirm P1 pressure channel zero				_____
b.	Record P1 pressure reading of 250 ±8 mmHg			<input type="checkbox"/>	_____
		Measured Value	_____		
c.	Record P1 pressure reading of 100 ±5 mmHg			<input type="checkbox"/>	_____
		Measured Value	_____		
d.	Record P1 pressure reading of 20 ±3 mmHg			<input type="checkbox"/>	_____
		Measured Value	_____		
e.	Record P1 pressure reading of -20 ±3 mmHg			<input type="checkbox"/>	_____
		Measured Value	_____		
f.	Confirm P2 pressure channel zero	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
g.	Record P2 pressure reading of 250 ±8 mmHg			<input type="checkbox"/>	_____
		Measured Value	_____		
h.	Record P2 pressure reading of 100 ±5 mmHg			<input type="checkbox"/>	_____
		Measured Value	_____		
i.	Record P2 pressure reading of 20 ±3 mmHg			<input type="checkbox"/>	_____
		Measured Value	_____		
j.	Record P2 pressure reading of -20 ±3 mmHg			<input type="checkbox"/>	_____
		Measured Value	_____		

	Pass	Fail	NA	Comments
<b>17. SpO2/SpCO/SpMet Tests</b>				
a. Confirm SpO2 reading is between 50% and 100% (if SpO2 is installed)				_____
b. Confirm SpCO reading is between 0% and 40% (if SpCO is installed)				_____
c. Confirm SpMet reading is between 0% and 15% (if SpMet is installed)				_____

**Data Management**

	Pass	Fail	NA	Comments
<b>18. Bluetooth Wireless Technology</b> (if Bluetooth option is installed)				
a. Verify Bluetooth Pairing Successful				_____

**ECG Performance Testing**

	Pass	Fail	NA	Comments
<b>19. ECG Tests</b> (12-lead, 3-lead or 5-wire ECG tests)				
a. Confirm LEADS-OFF screen messages				
b. Record Lead I gain (tolerance 25 to 31 mm)		Measured Value _____		_____
c. Record Lead II gain (tolerance 36 to 44 mm)		Measured Value _____		_____
d. Record Lead V1/C gain (tolerance 36 to 44 mm) (5-wire, 12-lead)		Measured Value _____	<input type="checkbox"/>	_____
e. Record Lead V2 gain (tolerance 36 to 44 mm) (12-lead)		Measured Value _____	<input type="checkbox"/>	_____
f. Record Lead V3 gain (tolerance 36 to 44 mm) (12-lead)		Measured Value _____	<input type="checkbox"/>	_____
g. Record Lead V4 gain (tolerance 36 to 44 mm) (12-lead)		Measured Value _____	<input type="checkbox"/>	_____
h. Record Lead V5 gain (tolerance 36 to 44 mm) (12-lead)		Measured Value _____	<input type="checkbox"/>	_____
i. Record Lead V6 gain (tolerance 36 to 44 mm) (12-lead)		Measured Value _____	<input type="checkbox"/>	_____

<b>20. ECG Analog Output</b> (optional, perform as required)				
a. Record signal amplitude (tolerance 0.90 to 1.10 Vp-p)		Measured Value _____		_____

**Defibrillator/Pacing Testing**

	Pass	Fail	NA	Comments
<b>21. Delivered Energy Test</b>				
a. 10 J – Record delivered energy (tolerance 9.1 to 10.9 J)		Measured Value _____		_____
b. 200 J – Record delivered energy (tolerance 186.0 to 214.0 J)		Measured Value _____		_____
c. 360 J – Record delivered energy (tolerance 334.9 to 384.9 J)		Measured Value _____		_____
d. Was a successful Defibrillator Energy Calibration performed?	Yes	No	NA	Comments
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

<b>22. Synchronous Cardioversion Test</b>				<b>NA</b>	<b>Comments</b>
a. Record Sync delay (maximum 60ms)	Measured Value _____		<input type="checkbox"/>		_____
<b>23. Charge Time to 360J Test</b>				<b>NA</b>	<b>Comments</b>
a. Confirm device charges to 360 J in less than 10 seconds	Measured Value _____		<input type="checkbox"/>		_____
<b>24. Therapy ECG Characteristics</b>		<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Record ECG paddle lead gain (tolerance 1mV = 36 to 44 mm)	Measured Value _____			<input type="checkbox"/>	_____
b. Fast-Restore baseline in 0.5 seconds (LP15 <b>V4-IMX6</b> excluded)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
c. Fast-Restore amplitude restored is >50% within 3 seconds		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
d. Positive R-wave test		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
<b>25. Standard Paddles User Test (N/A for QUIK-COMBO-only device)</b>		<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Confirm device passes test		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
<b>26. Pacer Option Characteristics</b>		<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Confirm leads-off detection		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. 10 mA– Record current (tolerance 5 to 15 mA)	Measured Value _____			<input type="checkbox"/>	_____
c. 100 mA – Record current (tolerance 91 to 109 mA)	Measured Value _____			<input type="checkbox"/>	_____
d. 200 mA – Record current (tolerance 181 to 219 mA)	Measured Value _____			<input type="checkbox"/>	_____
e. Record pulse width (tolerance 19.2 to 20.8 ms)	Measured Value _____			<input type="checkbox"/>	_____
f. Was a successful Pacer Self-Calibration Test performed?		<b>Yes</b>	<b>No</b>	<b>NA</b>	_____
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>27. Patient Impedance Test</b>		<b>Pass</b>	<b>Fail</b>	<b>NA</b>	<b>Comments</b>
a. Verify the PADDLES LEADS OFF message is not visible (50 ohms)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Verify the device displays PADDLES LEADS OFF message (370 ohms)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
c. Verify the PADDLES LEADS OFF message is not visible (238 ohms)		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

**Leakage Current Test**

<b>28. Leakage Test Battery Powered</b>				<b>NA</b>	<b>Comments</b>
a. ECG Direct Applied Part at 120 or 240 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 45 µA)	Measured Value _____			<input type="checkbox"/>	_____
b. Therapy Direct Applied Part at 120 or 240 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 2625 µA)	Measured Value _____			<input type="checkbox"/>	_____

<b>28. Leakage Test Battery Powered (cont.)</b>		<b>NA</b>	<b>Comments</b>
c. SpO2 Direct Applied Part at 120 or 240 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 2625 µA)	Measured Value _____	<input type="checkbox"/>	_____
<b>29. Leakage Test AC Powered Device at 120VAC (If Aux power is installed)</b>		<b>NA</b>	<b>Comments</b>
a. Direct Equipment Leakage at 120 VAC Polarity <b>NC/RM</b> , Condition <b>Open Earth</b> , (15 µA - 270 µA)	Measured Value _____	<input type="checkbox"/>	_____
b. ECG Direct Applied Part at 120 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 45 µA)	Measured Value _____	<input type="checkbox"/>	_____
c. Therapy Direct Applied Part at 120 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 2625 µA)	Measured Value _____	<input type="checkbox"/>	_____
d. SpO2 Direct Applied Part at 120 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 2625 µA)	Measured Value _____	<input type="checkbox"/>	_____
<b>30. Leakage Test AC Powered Device at 240 VAC (if Aux power is installed)</b>		<b>NA</b>	<b>Comments</b>
a. Direct Equipment Leakage at 240 VAC Polarity <b>NC/RM</b> , Condition <b>Open Earth</b> , (15 µA - 450 µA)	Measured Value _____	<input type="checkbox"/>	_____
b. ECG Direct Applied Part at 240 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 45 µA)	Measured Value _____	<input type="checkbox"/>	_____
c. Therapy Direct Applied Part at 240 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 2625 µA)	Measured Value _____	<input type="checkbox"/>	_____
d. SpO2 Direct Applied Part at 240 VAC Polarity <b>NC/RM</b> , Condition <b>Normal</b> , (5 µA - 2625 µA)	Measured Value _____	<input type="checkbox"/>	_____
<b>31. LIFEPAK 15 Maintenance Instruction</b>	<b>Pass</b>	<b>Completed</b>	<b>Comments</b>
a. Maintenance prompt disabled or reset	<input type="checkbox"/>		_____

Comments: