

## Performance Inspection Procedure Checklist

Model # \_\_\_\_\_ Department/Location \_\_\_\_\_

Serial # \_\_\_\_\_ Performed By \_\_\_\_\_

Type of PIP: Post-Repair  Annual  Date \_\_\_\_\_

Inspection/Preparation		Pass	Fail	NA	Comments
<b>A</b>	<b>Physical Inspection (General)</b>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Therapy Cable/Connector Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>B</b>	<b>Record User-Selected Manual Mode</b>	Access: _____			
<b>Testing</b>					
<b>1</b>	<b>Power On</b>				
	a. Record software version that appears during Self-Test	Version: 3011371- _____			
	b. Confirm the Service indicator is off	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	c. Confirm the device completes the Power On sequence	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>2</b>	<b>Record Operating Data (optional)</b>				
	Total Shocks _____				Power Cycle Count _____
	360 J Shocks <input type="text"/> _____				Pacing Count (if installed) _____
	225-325 J Shocks <input type="text"/> _____				Shock Count _____
	0-200 J Shocks <input type="text"/> _____				Power On Time _____
					Printer On Time _____
					SpO2 Operating Time (if installed) _____
					CO2 Operating Time (if installed) _____
					NIBP Inflation Cycles (if installed) _____
					Defib Storage Cap Value (if Monophasic) _____
<b>3</b>	<b>Keypads</b>				
	Confirm all control text boxes are highlighted	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>4</b>	<b>Printer</b>				
	Confirm printed test strip and CHECK PRINTER message	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>5</b>	<b>Audio</b>				
	Confirm voice messages and tones are clear and not distorted	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>6</b>	<b>Biphasic Energy Setting Test (N/A - for monophasic device)</b>				
	Confirm lowest setting available for Energy 1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>7</b>	<b>User Test</b>				
	Confirm device passes User Test	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>8</b>	<b>Time and Date</b>				
	Confirm Time and Date are correct	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>9</b>	<b>ECG Tests (12-lead or 3-lead ECG tests)</b>				
	a. Confirm leads-off screen messages	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	b. Record Lead I gain (tolerance 18 to 22 mm)* *(Test Equipment other than 215A/217A may have different output)	Measured Value _____		<input type="checkbox"/>	
	c. Record Lead II gain (tolerance 36 to 44 mm)	Measured Value _____		<input type="checkbox"/>	
	d. Record Lead V1 gain (tolerance 36 to 44 mm) (N/A if 3-lead)	Measured Value _____		<input type="checkbox"/>	
	e. Record Lead V2 gain (tolerance 36 to 44 mm) (N/A if 3-lead)	Measured Value _____		<input type="checkbox"/>	
	f. Record Lead V3 gain (tolerance 36 to 44 mm) (N/A if 3-lead)	Measured Value _____		<input type="checkbox"/>	
	g. Record Lead V4 gain (tolerance 36 to 44 mm) (N/A if 3-lead)	Measured Value _____		<input type="checkbox"/>	

# LIFEPAK 12 Defibrillator/Monitor Series

Testing (continued)		Pass	Fail	N/A	Comments
<b>ECG Tests (12-lead or 3-lead ECG tests) continued</b>					
h.	Record Lead V5 gain (tolerance 36 to 44 mm) (N/A if 3-lead)	Measured Value _____		<input type="checkbox"/>	
i.	Record Lead V6 gain (tolerance 36 to 44 mm) (N/A if 3-lead)	Measured Value _____		<input type="checkbox"/>	
<b>10</b>	<b>QUIK-COMBO® Delivered Energy</b> (Alternative: Standard Paddles Delivered Energy)				
	10 J – Record delivered energy (tolerance 9.0 to 11.0 J)	Measured Value _____		<input type="checkbox"/>	
	200 J – Record delivered energy (tolerance 186.0 to 214.0 J)	Measured Value _____		<input type="checkbox"/>	
	360 J – Record delivered energy (tolerance 334.8 to 385.2 J)	Measured Value _____		<input type="checkbox"/>	
<b>11</b>	<b>QUIK-COMBO Synchronous Cardioversion</b> (Alternative: Standard Paddles Synchronous Cardioversion)				
	Record Sync delay (maximum 60 ms):	Measured Value _____		<input type="checkbox"/>	
<b>12</b>	<b>QUIK-COMBO ECG Characteristics</b> (Alternative: Standard Paddles ECG Characteristics)				
a.	Record QUIK-COMBO ECG, Paddle gain (tolerance 36 to 44 mm; 38 to 50mm with QED-6).	Measured Value _____		<input type="checkbox"/>	
b.	Record return to baseline duration is within 0.5 seconds (12.5mm)	Measured Value _____		<input type="checkbox"/>	
<b>13</b>	<b>Standard Paddles User Test</b> (N/A for QUIK-COMBO only device)				
	Confirm device passes Standard Paddles User Test	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>14</b>	<b>Advisory Mode Test</b> (N/A if no ADVISORY key is present on device)				
	Confirm Advisory LED lights and ADVISORY message appears.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>15</b>	<b>No Advisory Mode Test</b> (N/A if ADVISORY key is present on device)				Manual Access Setting: _____
	Confirm ADVISORY message does NOT appear.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>16</b>	<b>Pacer Option Characteristics</b> (N/A if Pacing option is not installed)				
a.	Confirm leads-off detection.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
b.	10 mA – Record current (tolerance 5 to 15 mA).	Measured Value _____		<input type="checkbox"/>	
c.	100 mA– Record current (tolerance 95 to 105 mA).	Measured Value _____		<input type="checkbox"/>	
d.	200 mA– Record current (tolerance 190 to 210 mA).	Measured Value _____		<input type="checkbox"/>	
e.	Record pulse width (tolerance 19.0 to 21.0 ms).	Measured Value _____		<input type="checkbox"/>	
<b>17</b>	<b>No Pacer Option Characteristic</b> (N/A if Pacing option is installed)				
	Confirm successful pacing calibration routine.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>18</b>	<b>Impedance Sense</b>				
a.	Confirm display of PADDLES LEADS OFF message (370 Ω)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
b.	Confirm no display of PADDLES LEADS OFF message (238 Ω)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>19</b>	<b>ECG Analog Output</b> (optional, perform as required)				
	Record signal amplitude (tolerance 0.85 to 1.15 Vp-p).	Measured Value _____		<input type="checkbox"/>	
<b>20</b>	<b>SpO2 Test</b> (N/A if SpO2 option is not installed)				
	Confirm SpO2 reading is between 90% and 100%.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>21</b>	<b>CO2 Tests</b> (N/A if CO2 option is not installed)				
a.	Confirm change in vacuum reading is less than 20 mBars (15 mmHg)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
b.	Confirm CO2 concentration reading is 5% ±0.5%.	Measured Value _____		<input type="checkbox"/>	
<b>22</b>	<b>NIBP Tests</b> (N/A if NIBP option is not installed)				
a.	Confirm 50 mmHg readings agree within ±3 mmHg.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
b.	Confirm 100 mmHg readings agree within ±3 mmHg.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
c.	Confirm 150 mmHg readings agree within ±3 mmHg.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
d.	Confirm 200 mmHg readings agree within ±3 mmHg.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
e.	Confirm the overpressure switch activates at 285 mmHg ±10 mmHg.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
f.	Confirm LEAKAGE TEST OK message.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

# LIFEPAK 12 Defibrillator/Monitor Series

Testing (continued)		Pass	Fail	N/A	Comments
<b>23</b>	<b>Invasive Blood Pressure</b> (N/A if IP option is not installed)				
a.	Confirm P1 pressure channel zero	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
b.	Record P1 pressure reading of 250 ±9 mmHg	Measured Value _____		<input type="checkbox"/>	
c.	Record P1 pressure reading of 200 ±8 mmHg	Measured Value _____		<input type="checkbox"/>	
d.	Record P1 pressure reading of 100 ±6 mmHg	Measured Value _____		<input type="checkbox"/>	
e.	Record P1 pressure reading of 40 ±5 mmHg	Measured Value _____		<input type="checkbox"/>	
f.	Record P1 pressure reading of 20 ±4 mmHg	Measured Value _____		<input type="checkbox"/>	
g.	Record P1 pressure reading of -20 ±4 mmHg	Measured Value _____		<input type="checkbox"/>	
h.	Confirm P2 pressure channel zero	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
i.	Record P2 pressure reading of 250 ±9 mmHg	Measured Value _____		<input type="checkbox"/>	
j.	Record P2 pressure reading of 200 ±8 mmHg	Measured Value _____		<input type="checkbox"/>	
k.	Record P2 pressure reading of 100 ±6 mmHg	Measured Value _____		<input type="checkbox"/>	
l.	Record P2 pressure reading of 40 ±5 mmHg	Measured Value _____		<input type="checkbox"/>	
m.	Record P2 pressure reading of 20 ±4 mmHg	Measured Value _____		<input type="checkbox"/>	
n.	Record P2 pressure reading of -20 ±4 mmHg	Measured Value _____		<input type="checkbox"/>	
<b>24</b>	<b>Modem PC Card®</b> (N/A if Modem PC Card is not installed) Confirm PC Card DIALING message.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>25</b>	<b>LIFENET® BLUE Test</b> (N/A if Bluetooth PC Card is not installed) Confirm LIFENET BLUE test complete	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>26</b>	<b>Voice Recorder Accessory</b> (N/A if Voice Recorder Accessory is not installed) Confirm Voice Recorder Accessory test complete	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>27</b>	<b>LIFEPAK 12 Maintenance Instruction</b> Confirm Maintenance Prompt Disabled or Reset	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>28</b>	<b>Battery Power Source Management</b> Confirm battery switching.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Battery-Operated Device Testing</b> (N/A if AC Power Adapter is attached)					
<b>29</b>	<b>Therapy QUIK-COMBO Source Leakage Current Lead-Lead</b> (Alternative: Paddles Source Leakage Current Lead-Lead) <b>Lead-Lead, Lead - LA, Neutral Closed, Polarity Normal</b> (<10 µA)	Measured Value _____		<input type="checkbox"/>	
<b>30</b>	<b>ECG 12-Lead Source Leakage Current Lead-Lead</b> (Alternative: ECG 3-Lead Source Leakage Current Lead-Lead)				
a.	<b>Lead-Lead, Lead - RL, Neutral Closed, Polarity Normal</b> (<10 µA) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	
b.	<b>Lead-Lead, Lead - RA, Neutral Closed, Polarity Normal</b> (<10 µA)	Measured Value _____		<input type="checkbox"/>	
c.	<b>Lead-Lead, Lead - LA, Neutral Closed, Polarity Normal</b> (<10 µA)	Measured Value _____		<input type="checkbox"/>	
d.	<b>Lead-Lead, Lead - LL, Neutral Closed, Polarity Normal</b> (<10 µA)	Measured Value _____		<input type="checkbox"/>	
e.	<b>Lead-Lead, Lead - V1, Neutral Closed, Polarity Normal</b> (<10 µA) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	
f.	<b>Lead-Lead, Lead - V2, Neutral Closed, Polarity Normal</b> (<10 µA) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	
g.	<b>Lead-Lead, Lead - V3, Neutral Closed, Polarity Normal</b> (<10 µA) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	
h.	<b>Lead-Lead, Lead - V4, Neutral Closed, Polarity Normal</b> (<10 µA) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	
i.	<b>Lead-Lead, Lead - V5, Neutral Closed, Polarity Normal</b> (<10 µA) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	
j.	<b>Lead-Lead, Lead - V6, Neutral Closed, Polarity Normal</b> (<10 µA) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	

# LIFEPAK 12 Defibrillator/Monitor Series

Testing (continued)		Pass	Fail	N/A	Comments
<b>Power Adapter-Operated Device Testing (N/A if Battery Operated Device)</b>					
<b>31</b>	<b>Power Adapter-Connected Source Management (including DC Power Adapter)</b>				
a.	Confirm auxiliary power switching.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
b.	Confirm device charges to 360 Joules within 10 seconds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>32</b>	<b>Chassis Leakage Current</b>				
a.	<b>Chassis, Lead - All, Neutral Closed, Polarity Normal, N.C.</b> ( $<100 \mu\text{A}$ ) (highest value measured, all battery contacts, terminals)	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
b.	<b>Chassis, Lead - All, Neutral Closed, Polarity Reversed, N.C.</b> ( $<100 \mu\text{A}$ ) (highest value measured, all battery contacts, terminals)	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
c.	<b>Chassis, Lead - All, Neutral Closed, Polarity Normal, S.F.C</b> ( $120\text{V} = <300 \mu\text{A}$ , $240\text{V} = <500 \mu\text{A}$ ) (highest value measured, all battery contacts, terminals)	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
d.	<b>Chassis, Lead - All, Neutral Closed, Polarity Reversed, S.F.C</b> ( $120\text{V} = <300 \mu\text{A}$ , $240\text{V} = <500 \mu\text{A}$ ) (highest value measured, all battery contacts, terminals)	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
<b>33</b>	<b>Earth Leakage Current</b>				
a.	<b>Earth, Lead - any, Neutral Closed, Polarity Normal</b> ( $<2500 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
b.	<b>Earth, Lead - any, Neutral Open, Polarity Normal</b> ( $<5000 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
<b>34</b>	<b>Therapy QUIK-COMBO Source Leakage Current Lead-Gnd (Alternative: Paddles Source Leakage Current Lead-Gnd)</b>				
a.	<b>Lead-Gnd, Lead - All, Neutral Closed, Polarity Normal, N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
b.	<b>Lead-Gnd, Lead - All, Neutral Closed, Polarity Reversed, N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
c.	<b>Lead-Gnd, Lead - All, Neutral Closed, Polarity Normal, S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
d.	<b>Lead-Gnd, Lead - All, Neutral Closed, Polarity Reversed, S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
<b>35</b>	<b>Therapy QUIK-COMBO Source Leakage Current Lead-Lead (Alternative: Paddles Source Leakage Current Lead-Lead)</b>				
a.	<b>Lead-Lead, Lead - LA, Neutral Closed, Polarity Normal, N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
b.	<b>Lead-Lead, Lead - LA, Neutral Closed, Polarity Reversed, N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
c.	<b>Lead-Lead, Lead - LA, Neutral Closed, Polarity Normal, S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
d.	<b>Lead-Lead, Lead - LA, Neutral Closed, Polarity Reversed, S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
<b>36</b>	<b>ECG 12-Lead Source Leakage Current Lead-Gnd (Alternative: ECG 3-Lead Source Leakage Current Lead-Gnd)</b>				
a.	<b>Lead-Gnd, Lead - All, Neutral Closed, Polarity Normal, N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
b.	<b>Lead-Gnd, Lead - All, Neutral Closed, Polarity Reversed, N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
c.	<b>Lead-Gnd, Lead - All, Neutral Closed, Polarity Normal, S.F.C</b> ( $<50 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
d.	<b>Lead-Gnd, Lead - All, Neutral Closed, Polarity Reversed, S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
<b>37</b>	<b>ECG 12-Lead Source Leakage Current Lead-Lead (Alternative: ECG 3-Lead Source Leakage Current Lead-Lead)</b>				
a.	<b>Lead-Lead, Lead - RL, Neutral Closed, Polarity Normal, N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
b.	<b>Lead-Lead, Lead - RL, Neutral Closed, Polarity Reversed, N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
c.	<b>Lead-Lead, Lead - RL, Neutral Closed, Polarity Normal, S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA
d.	<b>Lead-Lead, Lead - RL, Neutral Closed, Polarity Reversed, S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____		<input type="checkbox"/>	N/A for DC-PA

# LIFEPAK 12 Defibrillator/Monitor Series

Testing (continued)	Pass	Fail	N/A	Comments
<b>Power Adapter-Operated Device Testing (continued) (N/A if Battery Operated Device)</b>				
e. <b>Lead-Lead</b> , Lead - <b>RA</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
f. <b>Lead-Lead</b> , Lead - <b>RA</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
g. <b>Lead-Lead</b> , Lead - <b>RA</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
h. <b>Lead-Lead</b> , Lead - <b>RA</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
i. <b>Lead-Lead</b> , Lead - <b>LA</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
j. <b>Lead-Lead</b> , Lead - <b>LA</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
k. <b>Lead-Lead</b> , Lead - <b>LA</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
l. <b>Lead-Lead</b> , Lead - <b>LA</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
m. <b>Lead-Lead</b> , Lead - <b>LL</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
n. <b>Lead-Lead</b> , Lead - <b>LL</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
o. <b>Lead-Lead</b> , Lead - <b>LL</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
p. <b>Lead-Lead</b> , Lead - <b>LL</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
q. <b>Lead-Lead</b> , Lead - <b>V1</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
r. <b>Lead-Lead</b> , Lead - <b>V1</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
s. <b>Lead-Lead</b> , Lead - <b>V1</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
t. <b>Lead-Lead</b> , Lead - <b>V1</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
u. <b>Lead-Lead</b> , Lead - <b>V2</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
v. <b>Lead-Lead</b> , Lead - <b>V2</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
w. <b>Lead-Lead</b> , Lead - <b>V2</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
x. <b>Lead-Lead</b> , Lead - <b>V2</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
y. <b>Lead-Lead</b> , Lead - <b>V3</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
z. <b>Lead-Lead</b> , Lead - <b>V3</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
aa. <b>Lead-Lead</b> , Lead - <b>V3</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
ab. <b>Lead-Lead</b> , Lead - <b>V3</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
ac. <b>Lead-Lead</b> , Lead - <b>V4</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
ad. <b>Lead-Lead</b> , Lead - <b>V4</b> , Neutral <b>Closed</b> , Polarity <b>Reversed</b> , <b>N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
ae. <b>Lead-Lead</b> , Lead - <b>V4</b> , Neutral <b>Closed</b> , Polarity <b>Normal</b> , <b>S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA

# LIFEPAK 12 Defibrillator/Monitor Series

Testing (continued)		Pass	Fail	N/A	Comments
<b>Power Adapter-Operated Device Testing (continued) (N/A if Battery Operated Device)</b>					
af.	<b>Lead-Lead, Lead - V4, Neutral Closed, Polarity Reversed, S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
ag.	<b>Lead-Lead, Lead - V5, Neutral Closed, Polarity Normal, N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
ah.	<b>Lead-Lead, Lead - V5, Neutral Closed, Polarity Reversed, N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
ai.	<b>Lead-Lead, Lead - V5, Neutral Closed, Polarity Normal, S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
aj.	<b>Lead-Lead, Lead - V5, Neutral Closed, Polarity Reversed, S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
ak.	<b>Lead-Lead, Lead - V6, Neutral Closed, Polarity Normal, N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
al.	<b>Lead-Lead, Lead - V6, Neutral Closed, Polarity Reversed, N.C.</b> ( $<10 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
am.	<b>Lead-Lead, Lead - V6, Neutral Closed, Polarity Normal, S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
an.	<b>Lead-Lead, Lead - V6, Neutral Closed, Polarity Reversed, S.F.C.</b> ( $<50 \mu\text{A}$ ) (N/A if 3-Lead cable used)	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
<b>38</b>	<b>Therapy QUIK-COMBO Sink Leakage Current (Alternative: Paddles Sink Leakage Current)</b> <b>Lead Iso, Lead - All, Neutral Closed, Polarity Normal</b> (QUIK-COMBO, 120V = $<50 \mu\text{A}$ 240V = $<100 \mu\text{A}$ ) (Paddles, 120V = $<100 \mu\text{A}$ , 240V = $<500 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
<b>39</b>	<b>ECG 12-Lead Sink Leakage Current (Alternative: ECG 3-Lead Sink Leakage Current)</b> <b>Lead Iso, Lead - All, Neutral Closed, Polarity Normal (<math>&lt;50 \mu\text{A}</math>)</b>	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
<b>40</b>	<b>SpO2 Sink Leakage Current (N/A if SpO2 option is not installed)</b> <b>Lead Iso, Lead - C, Neutral Closed, Polarity Normal</b> (120V = $<100 \mu\text{A}$ , 240V = $<500 \mu\text{A}$ )	Measured Value _____	_____	<input type="checkbox"/>	N/A for DC-PA
<b>Standalone AC / DC Power Adapter Testing</b>					
<b>1</b>	<b>Power Source Management</b>				
	a. Confirm auxiliary power switching.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	b. Confirm device charges to 360 Joules within 10 seconds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>2</b>	<b>Power Adapter - Chassis Leakage Current (N/A for DC Power Adapters)</b> Document chassis leakage current test results within Section 32	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>3</b>	<b>Power Adapter - Earth Leakage Current (N/A for DC Power Adapters)</b> Document earth leakage current test results within Section 33	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>4</b>	<b>Power Adapter - Therapy QUIK-COMBO Source Leakage Current Lead-Gnd (N/A for DC Power Adapters)</b> Document QUIK-COMBO source leakage current test results within Section 34	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>5</b>	<b>Power Adapter - Therapy QUIK-COMBO Source Leakage Current Lead-Lead (N/A for DC Power Adapters)</b> Document QUIK-COMBO source leakage current lead-lead test results within Section 35	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Comments: