

LIFEPAK[®]15

Performance Inspection Procedure (PIP) Checklist



Model # _____ Department/Location _____
 Serial # _____ Performed By _____
 Type of PIP _____ Post-Repair Annual Date _____

Manual Mode Access

1. **Manual Mode Access**
 - a. Record customer-selected MANUAL ACCESS configuration _____

Exterior Physical Inspection

2. Exterior physical inspection	Pass	Fail	NA	Comments
a. Device exterior damage (general)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Check device for loose/rattling hardware	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
c. Check for damaged or missing rubber feet	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
d. Inspect battery pins as specified in the Service Manual	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
e. Check if battery pins were replaced during this servicing event	<input type="checkbox"/>	Battery Pins Replaced		_____
f. Inspect therapy cable pins and connector	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
g. Confirm spring button on therapy connector is functional	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
h. Inspect device connectors for damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
i. Inspect keypads and overlays for damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
j. Check device accessories for condition and expiration dates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
k. Inspect carrying case and carrying strap for damage	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

3. **Device Setup**
 - a. Insert two fully charged Li-ion batteries into the device
 - b. Install a roll of 100-mm printer paper
 - c. Connect therapy cable or standard paddles to the device **Completed** _____

4. **Power On/Self –Test**
 - a. All items are conforming _____

5. **Auxiliary Power Switching** (if Auxiliary Power Connector is installed)
 - a. Battery icons appear but neither is highlighted. _____

6. Power Source Management				
a. Confirm battery status indicator switching	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
7. User Test and Date/Time Verification				
a. Confirm device passes User Test	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Confirm Time and Date are correct	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Miscellaneous Function				
8. Temperature Calibration Check Test (if Temp option is installed)	Pass	Fail	NA	Comments
c. Confirm Temperature Cal Check complete	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
9. CO2 Tests (if CO2 option is installed)				
a. Confirm change in vacuum reading is less than 15 mmHg	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Record CO2 concentration reading is 5.0% ±0.5%	Measured Value _____		<input type="checkbox"/>	_____
10. NIBP Tests (if NIBP option is installed)				
a. Confirm LEAKAGE TEST OK message	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Confirm 50 mmHg readings agree within ±20 mmHg	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
c. Confirm 150 mmHg readings agree within ±20 mmHg	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
d. Confirm the overpressure switch activates at 290 ±20 mmHg	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
11. 25 mm/s Speed Printer Test				
a. Confirm printer test strip and CHECK PRINTER message	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
12. 12.5 mm/s Speed Printer Test				
a. Confirm printer 12.5 mm/s test strip	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
13. Keypad Test				
a. Confirm all control text boxes are highlighted and TEST COMPLETE message appears	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
14. Audio Test				
a. Confirm voice messages and tones are clear and not distorted	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
15. Invasive Blood Pressure Verification (if IP option is installed)				
a. Confirm P1 pressure channel zero	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
b. Record P1 pressure reading of 250 ±8 mmHg	Measured Value _____		<input type="checkbox"/>	_____
c. Record P1 pressure reading of 100 ±5 mmHg	Measured Value _____		<input type="checkbox"/>	_____
d. Record P1 pressure reading of 20 ±3 mmHg	Measured Value _____		<input type="checkbox"/>	_____

LIFEPAK[®]15

Performance Inspection Procedure (PIP) Checklist



- | | | | |
|--|--|--------------------------|-------|
| e. Record P1 pressure reading of -20 ±3 mmHg | Measured Value _____ | <input type="checkbox"/> | _____ |
| f. Confirm P2 pressure channel zero | <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> | | _____ |
| g. Record P2 pressure reading of 250 ±8 mmHg | Measured Value _____ | <input type="checkbox"/> | _____ |
| h. Record P2 pressure reading of 100 ±5 mmHg | Measured Value _____ | <input type="checkbox"/> | _____ |
| i. Record P2 pressure reading of 20 ±3 mmHg | Measured Value _____ | <input type="checkbox"/> | _____ |
| j. Record P2 pressure reading of -20 ±3 mmHg | Measured Value _____ | <input type="checkbox"/> | _____ |

16. SpO2/SpCO/SpMet Tests

- | | Pass | Fail | NA | Comments |
|--|--------------------------|--------------------------|--------------------------|----------|
| a. Confirm SpO2 reading is between 50% and 100% (if SpO2 is installed) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| b. Confirm SpCO reading is between 0% and 40% (if SpCO is installed) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| c. Confirm SpMet reading is between 0% and 15% (if SpMet is installed) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

17. Record Operating Data (Optional)

Total Shocks:

		Fault Messages	_____
		Power Cycle Count	_____
360J Shocks	<input type="text"/>	Pacing Count	_____
	_____	Shock Count	_____
225-325J Shocks	<input type="text"/>	Power On Time	_____
	_____	Printer On Time	_____
0-200J Shocks	<input type="text"/>	SPO2 Operating Time (if installed)	_____
	_____	CO2 Operating Time (if installed)	_____
		NIBP Inflation Cycles (if installed)	_____

ECG Performance Testing

18. ECG Tests (12-lead, 3-lead or 5-wire ECG tests)

- | | Pass | Fail | NA | Comments |
|--|--------------------------|--------------------------|--------------------------|----------|
| a. Confirm LEADS-OFF screen messages | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| b. Record Lead I gain (tolerance 25 to 31 mm) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| c. Record Lead II gain (tolerance 36 to 44 mm) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| d. Record Lead V1/C gain (tolerance 36 to 44 mm) (5-wire, 12-lead) | Measured Value _____ | | <input type="checkbox"/> | _____ |

LIFEPAK®15
Performance Inspection Procedure (PIP) Checklist



- e. Record Lead V2 gain (tolerance 36 to 44 mm) (12-lead) Measured Value _____ _____
- f. Record Lead V3 gain (tolerance 36 to 44 mm) (12-lead) Measured Value _____ _____
- g. Record Lead V4 gain (tolerance 36 to 44 mm) (12-lead) Measured Value _____ _____
- h. Record Lead V5 gain (tolerance 36 to 44 mm) (12-lead) Measured Value _____ _____
- i. Record Lead V6 gain (tolerance 36 to 44 mm) (12-lead) Measured Value _____ _____

19. ECG Analog Output (optional, perform as required)

- a. Record signal amplitude (tolerance 0.90 to 1.10 Vp-p) Measured Value _____ _____

Defibrillator/Pacing Testing

20. Delivered Energy Test

- | | Pass | Fail | NA | Comments |
|---|----------------------|------|--------------------------|----------|
| a. 10 J – Record delivered energy (tolerance 9.1 to 10.9 J) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| b. 200 J – Record delivered energy (tolerance 186.0 to 214.0 J) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| c. 360 J – Record delivered energy (tolerance 334.9 to 384.9 J) | Measured Value _____ | | <input type="checkbox"/> | _____ |

21. Charge Time to 360J Test

- a. Confirm device charges to 360 J in less than 10 seconds Measured Value _____ _____

22. Synchronous Cardio version Test

- a. Record Sync delay (maximum 60ms) Measured Value _____ _____

23. Therapy ECG Characteristics

- | | | | | |
|--|--------------------------|--------------------------|--------------------------|-------|
| a. Record ECG paddle lead gain (tolerance 1mV = 36 to 44 mm) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| b. Fast-Restore baseline in 0.5 seconds | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| c. Fast-Restore amplitude restored is >50% within 3 seconds | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| d. Positive R-wave test | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

24. Standard Paddles User Test (N/A for QUIK-COMBO-only device)

- a. Confirm device passes test _____

25. Pacer Option Characteristics

- | | | | | |
|--|--------------------------|--------------------------|--------------------------|-------|
| a. Confirm leads-off detection | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| b. 10 mA– Record current (tolerance 5 to 15 mA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| c. 100 mA – Record current (tolerance 91 to 109 mA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| d. 200 mA – Record current (tolerance 181 to 219 mA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| e. Record pulse width (tolerance 19.2 to 20.8 ms) | Measured Value _____ | | <input type="checkbox"/> | _____ |

26. Patient Impedance Test

- | | | | | |
|--|--------------------------|--------------------------|--------------------------|-------|
| a. Verify the PADDLES LEADS OFF message is not visible (50 ohms) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| b. Verify the device displays PADDLES LEADS OFF message (370 ohms) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| c. Verify the PADDLES LEADS OFF message is not visible (238 ohms) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

Data Management

- | | | | | |
|---|--------------------------|--------------------------|--------------------------|-------|
| 27. Bluetooth Wireless Technology (if Bluetooth option is installed) | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| a. Verify Bluetooth Pairing Successful | | | | |

Leakage Current Test

28. Leakage Test Battery Powered

- | | Pass | Fail | NA | Comments |
|--|----------------------|-------------|--------------------------|-----------------|
| a. ECG Direct Applied Part at 120 or 240 VAC
Polarity NC/RM , Condition Normal , (5 µA - 45 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| b. Therapy Direct Applied Part at 120 or 240 VAC
Polarity NC/RM , Condition Normal , (5 µA - 2625 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| c. SpO2 Direct Applied Part at 120 or 240 VAC
Polarity NC/RM , Condition Normal , (5 µA - 2625 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |

29. Leakage Test AC Powered Device at 120VAC (If Aux power is installed)

- | | | | | |
|--|----------------------|--|--------------------------|-------|
| a. Direct Equipment Leakage at 120 VAC
Polarity NC/RM , Condition Open Earth , (15 µA - 270 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| b. ECG Direct Applied Part at 120 VAC
Polarity NC/RM , Condition Normal , (5 µA - 45 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| c. Therapy Direct Applied Part at 120 VAC
Polarity NC/RM , Condition Normal , (5 µA - 2625 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| d. SpO2 Direct Applied Part at 120 VAC
Polarity NC/RM , Condition Normal , (5 µA - 2625 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |

30. Leakage Test AC Powered Device at 240 VAC (if Aux power is installed)

- | | | | | |
|--|----------------------|--|--------------------------|-------|
| a. Direct Equipment Leakage at 240 VAC
Polarity NC/RM , Condition Open Earth , (15 µA - 450 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |
| b. ECG Direct Applied Part at 240 VAC
Polarity NC/RM , Condition Normal , (5 µA - 45 µA) | Measured Value _____ | | <input type="checkbox"/> | _____ |

LIFEPAK[®]15
Performance Inspection Procedure (PIP) Checklist



- c. Therapy Direct Applied Part at 240 VAC
Polarity **NC/RM**, Condition **Normal**, (5 μ A - 2625 μ A) Measured Value _____ _____
- d. SpO2 Direct Applied Part at 240 VAC
Polarity **NC/RM**, Condition **Normal**, (5 μ A - 2625 μ A) Measured Value _____ _____

31. LIFEPAK 15 Maintenance Instruction

Pass

- a. Maintenance prompt disabled or reset **Completed** _____

Comments: